

5 WEEK LOOK AHEAD 9/18/18

ID	Task Name	Task Mode	Duration	Start	Finish	August 2018	September 2018	October 2018	November
						26 31 5 10 15 20 25 30	4 9 14 19 24 29	4 9 14 19 24 29	3 8
1	John Day Fire Station		68 days	Mon 8/6/18	Wed 11/7/18				
14	Hang Drywall		7 days	Thu 9/6/18	Mon 9/17/18				
15	Tape Drywall		7 days	Mon 9/17/18	Tue 9/25/18				
16	Interior Paint		4 days	Mon 9/24/18	Thu 9/27/18				
17	Ceiling Grid install		3 days	Wed 9/26/18	Mon 10/1/18				
18	MEP Ceiling Roughin		2 days	Mon 10/1/18	Wed 10/3/18				
19	Ceiling inspection		1 day	Wed 10/3/18	Thu 10/4/18				
20	MEP Finishes		3 days	Wed 10/3/18	Mon 10/8/18				
21	Drop Tile		2 days	Mon 10/8/18	Wed 10/10/18				
22	Case work install		5 days	Mon 10/8/18	Mon 10/15/18				

Project: JDFS Schedule Revised fo
Date: Tue 9/18/18

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			