

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	2022															
								AUG				SEP				OCT				NOV			
								08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21
1000	Pre Work	0	0	15AUG22 A			100																
1010	Clearing amd Grubbing	2d	2d	19AUG22	22AUG22	51d	0																
1020	Set Debris Containment	2d	2d	23AUG22	24AUG22	51d	0																
1030	Phase 1 Excavation	5d	5d	25AUG22	31AUG22	51d	0																
1040	Set Sandbags & Plastic lining at toe of wall	1d	1d	01SEP22	01SEP22	51d	0																
1045	Dewater work area	19d	19d	01SEP22 *	19SEP22	0	0																
1050	Phase 2 Excavation for wall	4d	4d	02SEP22	07SEP22	51d	0																
1060	Phase 3 Wall Construction	3d	3d	08SEP22	12SEP22	51d	0																
1070	Place rip rap & native materila at toe of wall	3d	3d	13SEP22	15SEP22	51d	0																
1080	Remove Sandbags & Plastic lining	2d	2d	16SEP22	19SEP22	51d	0																

Start date	19AUG22
Finish date	19SEP22
Data date	19AUG22
Run date	21AUG22
Page number	1A
© Primavera Systems, Inc.	

**Tidewater Contractors Inc.
4th St slide repair**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point