



JOHN DAY PROJECTS PROGRESS UPDATE

OCTOBER 2022

7th Street Extension

- Trail graded
- Road being brought up to grade
- Utilities on-site



OTEC Parking Lot

Vaults on OTEC property for future EV charging stations



7th Street Extension

- Materials stockpiled on site
- Roadwork proceeding on retaining wall



4th Avenue Road Repairs

- Nine lifts remaining to reach new grade
- Estimating 10-14 days to complete backfill and retaining walls
- Roads will then be regraded and shaped
- Targeting mid-late November for paving (weather dependent)
- Nov 30 contract completion date



The Ridge

- Roads being brought up to the final grade
- Utilities installed
- Final plat tentatively scheduled to record late Nov.



The Ridge

- Conduit for fiber with hand holes installed
- Vaults for power installed
- Hydrant installation in progress
- Printer mobilizing December

