

February 4, 2020

City of John Day, Oregon
 WWSI Design and Construction Schedule

Task Name	Start	End	Duration (days)
Submit UIC Technical Memo to the DEQ	2/14/2020	2/14/2020	1
Phase II - PER Presentation to Council	2/25/2020	2/25/2020	1
USDA RD Application	2/28/2020	2/28/2020	1
CDBG Grant Application Round	3/1/2020	6/3/2020	95
Notice of Intent to Award MBR Equipment Package	3/10/2020	3/10/2020	1
Notice of Award MBR Equipment Package	3/17/2020	3/17/2020	1
Phase III - WRF Design	1/6/2020	10/16/2020	285
30 Percent Review (Drawings)	3/17/2020	5/12/2020	57
60 Percent Review (Drawings and Technical Specifications)	5/12/2020	7/14/2020	64
90 Percent Review (Drawings and Technical Specifications)	7/14/2020	9/7/2020	56
Agency Review	9/7/2020	10/2/2020	26
Finalize Drawings and Technical Specifications	10/2/2020	10/16/2020	15
Advertise for Bids	10/23/2020	12/17/2020	56
Bid Opening	12/17/2020	12/17/2020	1
Construction Contract with General Contractor	12/17/2020	2/26/2021	72
Construction Staking	2/22/2021	2/26/2021	5
Construction	3/1/2021	12/3/2021	278